



## **STEP #1:**

LAY OUT THE GABLE END PANELS MAKING SURE THAT THE SHEETING OVERLAPS ARE NESTING PROPERLY FROM ONE PANEL TO THE NEXT. GABLE PANELS ARE BOLTED TOGETHER USING 1/2" X 1 1/2" BOLTS AT APPROXIMATELY 3'-0" O.C. IT IS BEST TO LAY THE PANELS ON WOOD DUNNAGE TO PREVENT SHEETING DAMAGE.



#### **STEP #2:**

ATTACH THE 90° CORNER AND GABLE ERECTION ANGLES TO THE SUB-ASSEMBLED ENDWALL.



## **STEP #3:**

ATTACH THE FIRST 3'-0" OF ROOF PANELS TO THE SUB-ASSEMBLED ENDWALL PANELS BY CONNECTING THE ROOF PANELS TO THE FLAT LEG OF THE 90° GABLE ERECTION ANGLE. IT IS VERY IMPORTANT TO NOTE THAT THE OVERLAP ON THE ROOF PANELS MUST FACE DOWN OR TOWARDS THE STARTING END OF THE BUILDING. MAKE SURE THE EAVE & RIDGE ANGLES ARE ATTACHED TO THE ROOF PANELS BEFORE INSTALLING ANY SIDEWALL PANELS.



## **STEP #4:**

ATTACH THE FIRST SIDEWALL PANELS TO THE FLAT LEG OF THE 90° CORNER ERECTION ANGLE & THE TOP OF THE PANEL TO THE EAVE ANGLE. TEMPORARILY INSTALL THE RIDGE BRACE & TWO KNEE BRACES TO ADD STABILITY TO THE SECTION BEFORE LIFTING. ATTACH THE END WALL TIPPING FEET TO THE BOTTOM OF THE PANELS TO PREVENT SHEETING DAMAGE DURING THE END WALL LIFT.

ALL OSHA AND SITE SPECIFIC RULES & REGULATIONS SHALL SUPERCEDE THE ASSEMBLY SUGGESTIONS DETAILED ON THESE PAGES. ALWAYS USE SAFE CONSTRUCTION PRACTICES & PROCEDURES.

	<b>30 3 3 3 3 3 3 3 3 3 3</b>									
	Mear by Kolly Crous Inc	IMIGH. BY NEILY GLOUP, INC.	P.O. Box 1058	Fremont, NE 68026		Phone: 800-228-7230		Fax: 402-727-1363		Web: www.kellykiosure.com
	PAGE TITLE:	KNFF & RIDGE BRACE BIIII DING	ASSEMBLY SEQUENCE			SHEFT AS-1 OF AS-6			THIS DRAWING & THE DESIGN IT COVERS ARE THE EXCLUSIVE PROPERTY OF KELLY GROUP, INC. OF NE, THEY ARE PROVIDED ONLY ON THE USER'S EXPRESS AGREEMENT THAT THEY WILL NOT BE	REPRODUCED, COPIED, LONED, PRINTED, CHANGOD, OTHERWISE USED PREFERENT HTE LANTED WAY PREMITTED BY CONSENT OF KELLY BROUGH, INC. OF NE. TO THE USEN ON THEN AGENTS YOUR ACCOUNT. INC. OF NE. WAKES NO REPRESENTATION PECANDING DEALER A ACCURACY.
									BUYER P.O. NUMBER:	
	PROJECT TITLE:						BUYER:		H.K. ORDER NUMBER:	
ΉE	BY:		1/29/14	IPPROVED BY:		÷		NO SCALE		.K. QUOTE NUMBER:
	DRAWN BY:	APC	DATE:	4PPRO	DATE	REVISION:	DATE	SCALE		K.Q.

DESIGN. CUSTOM BY CHOICE.





## **STEP #5:**

THE REMAINING SIDEWALL PANELS ARE SUB ASSEMBLED IN 12'-0" TO 15'-0" SECTIONS FLAT ON THE GROUND. PANELS ARE LAID OUT & BOLTED TOGETHER ACCORDING TO THE BOLT SPACING ON THE CROSS-SECTION SHEET.





## **STEP #7:**


SUB-ASSEMBLE ROOF PANELS IN 6'-0" SECTIONS BY STACKING ONE 3'-0" SECTION ON TOP OF THE OTHER AND BOLTING THEM TOGETHER. REFER TO THE BUILDING LAYFLAT FOR PANEL MARK NUMBERS.



## **STEP #6:**

SIDEWALL SECTIONS CAN BE BUILT ON TOP OF EACH OTHER & STACKED IF SPACE IS LIMITED AROUND THE BUILDING PERIMETER. IF PANELS ARE STACKED, USE WOOD DUNNAGE TO PREVENT DAMAGE TO THE SHEETING.







## **STEP #8:**

ATTACH THE EAVE & RIDGE ANGLES IN THE SAME MANNER AS THE PREVIOUS STEPS.



## **STEP #9:**

ATTACH THE RIDGE BRACE AT THE PANEL JOINT OF THE 6'-0" ROOF SECTION USING 5/8" X 1 3/4" BOLTS.



## STEP #10:

USING THE PICKING EYES BUILT INTO THE TOP SIDE OF THE RIDGE ANGLE, SLOWLY TILT THE 6'-0" ROOF SECTION INTO AN UPRIGHT POSITION.



## STEP #11:

SEVERAL SECTIONS OF BUILDING COMPONENTS HAVE BEEN SUB-ASSEMBLED ON THE GROUND AND CAN NOW BE LIFTED INTO PLACE MORE EFFICIENTLY WITH THE USE OF A CRANE.




## **STEP #12:**

ATTACHMENT OF A 2-WAY SLING TO THE GABLE ERECTION ANGLE USING THE LARGE PICKING ANGLES WILL ENABLE THE CRANE TO TILT THE ENDWALL SECTION INTO PLACE ON THE FOUNDATION. OPTIONALLY USE CHAINFALL RIGGING ATTACHED TO THE RIDGE ANGLE FOR BETTER CONTROL DURING LIFT.

#### **IMPORTANT NOTE:**

IF A ROLL-UP EQUIPMENT DOOR IS REQUIRED IN THIS ENDWALL. DO NOT INSTALL THE DOOR OR ITS ACCESSORIES UNTIL THE ENDWALL STRUCTURE IS COMPLETED AND ANCHORED INTO PLACE.












# STEP #14:

DRILL THE ANCHOR HOLES INTO THE CONCRETE USING A MASONRY DRILL. THE ANCHOR HOLES ARE FACTORY DRILLED IN THE BOTTOM OF THE WALL PANELS. ANCHOR THE ENDWALL SECTION DOWN AND REMOVE THE TEMPORARY KNEE & RIDGE BRACES.



SET THE ENDWALL SECTION INTO THE CORRECT LOCATION USING A CHALK LINE


LAYOUT. REFER TO THE FOUNDATION PREPARATION PLAN FOR THE CHALK LINE

LOCATIONS. BE SURE TO PUT THE BASE SEAL UNDER THE PANELS AND REMOVE THE



## **STEP #15:**

LIFT TWO (2) SIDEWALL SECTIONS INTO PLACE (ONE ON EACH SIDE) USING A CRANE & SLINGS. LOWER THE SECTIONS INTO THE CORRECT LOCATION USING THE CHALK LINE. BOLT THE SECTIONS TO THE REST OF THE BUILDING AND ANCHOR THEM DOWN. DO NOT FORGET THE BASE SEAL UNDER THE WALL PANELS.



			VIS SELECTION OF THE PROPERTY		TOILEN BY DESIGN CUSTOM	
Mfgr. by Kelly Group, Inc.	P.O. Box 1058	Fremont, NE 68026	Phone: 800-228-7230		Fax: 402-727-1363	Web: www.kellyklosure.com
PAGETILE   KING BRACE BUILDING	SSAFUCES Y IRMESSA		SHEET AS A OF AS 6			THE DAYMAGE IN THE DEBAND IN CONTROL IN THE EXPLICATION FROM THE TABLE WAS WELL OF THE TABLE WAS THE WAS THE TABLE WAS THE TABLE WAS THE TABLE WAS THE TABLE WAS THE WAS THE TABLE WAS THE TABLE WAS THE TABLE WAS THE TABLE WAS THE WAS THE TABLE WAS THE TABLE WAS THE TABLE WAS THE TABLE WAS THE WAS THE TABLE WAS
						BUYER P.O. NUMBER:
PROJECT TITLE:				BUYER:		K.K. ORDER NUMBER:
	1/29/14				SCALE	MBER:







OUGH BY DESIGN. CUSTOM BY CHOICE.

Mfgr. by Kelly Group, Inc. P.O. Box 1058

KNEE & RIDGE BRACE BUILDING

ASSEMBLY SEQUENCE

SHEET

Fremont, NE 68026

## **STEP #16:**

LIFT THE 6'-0" ROOF SECTIONS INTO PLACE BY ATTACHING A SLING TO THE LIFTING EYES IN THE TOPS OF THE RIDGE ANGLES. EITHER CONNECT THE KNEE BRACES TO THE ROOF SECTIONS BEFORE THEY ARE LIFTED, LETTING THEM HANG OR CONNECT THEM AFTER THE ROOF SECTIONS ARE LIFTED AND ATTACHED TO THE WALL PANELS. THE CRANE WILL BE USED TO LIFT OR LOWER THE ROOF SECTIONS WHEN ATTACHING THE KNEE BRACES. THEREFORE, DO NOT DISCONNECT THE CRANE UNTIL ALL KNEE BRACES HAVE BEEN INSTALLED ON THAT SECTION. A SCISSOR LIFT OR OTHER PERSONNEL HOISTS ARE NEEDED AT THIS TIME.



STEP #17:
CONTINUE INSTALLING ROOF & WALL SECTIONS UNTIL THEY ARE ALL IN PLACE AND ANCHORED DOWN.



IF APPLICABLE, INSTALL TRUSSES AT SIDE WALL EQUIPMENT DOORS AS THE BUILDING IS ASSEMBLED.





# **STEP #18:**

SUB-ASSEMBLE THE FINAL ENDWALL IN HALVES OR THIRDS (DEPENDING ON THE BUILDING SIZE) ON THE GROUND AND LIFT INTO PLACE USING A CRANE AND SLINGS. SET THE PANELS ON WOOD DUNNAGE TO PROTECT THE SHEETING.





## STEP #19:

CONNECT THE ENDWALL SECTIONS TO THE REST OF THE BUILDING USING THE CORNER & GABLE ERECTION ANGLES.



## STEP #20:

AFTER ALL PANELS AND KNEE/RIDGE BRACES ARE IN PLACE, ALL FLASHING AND OTHER COMPONENTS CAN BE INSTALLED.

